Walton's Mill Dam Removal and Park Improvement Project












3' diameter orifice sluice gate









JUNE 2020

PHASE 2 DAM REMOVAL PLAN

Phase 3 Dam Demolition

Viewing Area Overlook to remain and reinforced

-1

111 ft

Waterwheel to be relocated & Mill foundation remnants To be removed:

Failing Concrete Retaining Wall

> Wooden Walkway


Concrete Buttress and Dam Gate

Dam

© 2018 Google



Phase 3 Dam Demolition




PHASE 3 - DEMOL TON SEQUENCE:

- 1. CONTRACTOR SHALL COORDINATE WITH THE OWNER, ENGINEER, AND STATE/FEDERAL EISHERIES AGENCIES TO ENSURE FISH ARE NOT PRESENT IN THE WORKER, ENGINEER, AND STATE/FEDERAL FISHERIES COFFERDAM INSTALLATION.
- 2. COMMENCE CONSTRUCTION OF TEMPORARY COFFERDAM ALONG SHORELINE.
- 3. PRIOR TO DEWATERING WITHIN THE COFFERDAM AREA, CONTRACTOR SHALL COORDINATE WITH THE OWNER, ENGINEER, AND STATE/FEDERAL FISHERIES AGENCIES TO ENSURE FISH ARE NOT PRESENT IN THE WORK AREA. IF THE COFFERDAM IS SUBSTANTIALLY BREACHED DURING THE COURSE OF PHASE 3 WORK ACTIVITIES, THE CONTRACTOR SHALL STOP WORK AND NOTIFY THE ENGINEER AND/OR OWNER. STATE/FEDERAL FISHERIES AGENCIES MAY BE CONTACTED TO ENSURE FISH ARE NOT PRESENT IN THE WORK AREA PRIOR TO SIGNIFICANT DEWATERING EFFORTS.
- 4. ESTABLISH EROSION AND SEDIMENTATION CONTROL AND DEWATERING MEASURES WITHIN THE COFFER DAM WORK AREA.
- 5. COMMENCE DEMOLITION OF REMAINING DAM STRUCTURES. THIS INCLUDES THE LARGE CONCRETE BUTTRESS, SLUICE GATE SECTION, AND TRAINING WALLS ALONG THE SHORELINE.
- 6. RECONSTRUCT SHORELINE IN ACCORDANCE WITH STREAM BANK RESTORATION PLANS (SEE SHEETS C-300 AND C-500].
- UPON COMPLETION OF SHORELINE RECONSTRUCTION AND STABILIZATION MEASURES BELOW ELEVATION 360 FEET, REMOVE DEWATERING MEASURES AND COFFERDAM.
- 8. ALL WORK IN THE WATER MUST BE COMPLETE BY SEPTEMBER 30TH

NOTES:

SEEPAGE THROUGH THE TEMPORARY SAND BAG COFFER DAM IS LIKELY. DEWATERING WITHIN 1. THE COFFER DAM AREA IS ANTICIPATED. THE PUMPS AND TEMPORARY SEDIEMNT BASINS DEPICTED ON THIS PLAN ARE APPROXIMATE. ACTUAL WORKING CONDITIONS AND SEEPAGE RATES MAY REQUIRE MORE OR LESS PUMPS, AS WELL AS MORE OR LARGEN TEMPORARY SEDIMENT BASINS. THE SEDIMENT BASIN LOCATIONS SHOWN ARE APPROXAMITE, HOWEVER ALL TEMPORARY SEDIMENT BASIS SHALL BE LOCATED IN UPLAND AREAS.





(IIMINARY)

D PARK REDEVELOPMENT PARK ON TEMPLE STREAM

AM REMOVAL AND P

ION, ME SALMON FEDERATION

5

DAM REMC AT WALTOI FARMINGT ATLANTIC S

ACV! DRAWING

2020

JUNE

REMOVAL PLAN

3 DAM

PHASE

PRO


ACW

3











Overlook Stabilization








Shoreline Restoration



Shoreline Restoration



2020

IUNE

SECTIONS N


PLAN AND 5

JANK


EAM

ΡŦ

Park Improvements




Parking and Entry







Park Improvements





Bathroom and Pavilion






3D VIEW








Utility Plan




*


Path Lighting Plan



Drainage Plan




Shoreland Zone





Overall Site Improvements Plan



*